

1. Monday
 - a. Demo existing furniture and fixtures
 - b. Erect dust wall
 - c. Begin demo of floor tile by mid-morning
 - d. Tear down one restroom and convert other to unisex
 - e. Remove existing awnings/lighting
2. Tuesday
 - a. Floor prep as required for new tile
 - b. Frame new T-wall
 - c. Paint ceiling grid
 - d. Wall prep in RR for new MRO board
 - e. Relocation of plumbing if required
 - f. Begin skim coat of dining walls
 - g. Removal of glass/rework of window mullions
 - h. Begin tile if no floor prep required
3. Wednesday
 - a. Framing at new front tower
 - b. Exterior painting begins (weather pending)
 - c. Continue on skim coat/prep of interior walls
 - d. Pour back of plumbing trenches (if required)
 - e. Begin install of floor tile in dining if prep complete
 - f. Install of MRO board in RR #1
4. Thursday
 - a. Framing inspection on exterior
 - b. EIFS foam begins
 - c. Exterior painting continues
 - d. Tile in dining complete
 - e. Tile in 1st RR
 - f. MRO board in dining begins
5. Friday
 - a. EIFS brown coat applied
 - b. MRO in dining continues
 - c. RR #1 re-assembly begins
 - d. Interior painting begins
 - e. T&G board begins in dining
 - f. Lighting install ongoing
6. Saturday
 - a. RR #1 complete
 - b. Demo final RR
 - c. MRO in dining continues
 - d. EIFS color coat begins (brick stencil)
7. Sunday
 - a. T&G in RR hallway
 - b. MRO in RR #2
 - c. MRO in dining complete
8. Monday

- a. Wallcovering install
 - b. T&G in RR hallway continues
 - c. Tile in RR#2
 - d. Lighting complete
 - e. OH inspection
- 9. Tuesday
 - a. Wallcovering complete mid-day
 - b. Drop ceiling tile pending OH inspection
 - c. Caulking of MRO board begins
 - d. Re-assembly RR#2 begins
- 10. Wednesday
 - a. Trim installation
 - b. Furniture and clouds from MSW
 - c. RR#2 complete
 - d. Caulking in RR's
 - e. Pour speaker post canopy
- 11. Thursday
 - a. Trim installation continues
 - b. T&G continues
 - c. Menu board bulkhead
 - d. MRO board in serving area
 - e. Exterior sign package begins
- 12. Friday
 - a. Trim install complete
 - b. Caulking of trim
 - c. Exterior signage complete
 - d. Paint touch-ups
 - e. Cleaning of lot/removal of conex
- 13. Saturday
 - a. Seal-coat/crackfill of lot
 - b. Caulking of all interior finishes
 - c. RR door hardware complete
 - d. Interior painting completes
- 14. Sunday
 - a. Dumpster enclosure repairs
 - b. Pressure wash of sidewalks/lot
 - c. Interior touch-ups
- 15. Monday
 - a. Final clean
 - b. Final Inspections
 - c. Striping of lot
 - d. Chairs are delivered
 - e. Turnover to Operations
- 16. Tuesday
 - a. Owner's punch walk